Name of Work:Development of Burial Ground Ward No-13, C Category Part-1

Detailed Measurements

asurement recorded on: 07-04-2018

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & bove CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, ollars and cap with necessary cutting, throading and welding including transportation of rig nd supporing vehicles, crew charges and cost of consumables etc., complete including yield esting at the final depth with a minimum working of compressor for one hour (excluding						
or Borewell						
arial Ground,Hesaraghattamain Road Near sattva Apartement						
00 to 50.00 Mtr	1	50.00			50.00	
				Present Qty	**50.00**	**mtr**
.00 to 100.00 Mtr	1	50.00			50.00	
				Present Qty	**50.00**	**mtr**
.00 to 150.00 Mtr	1	50.00			50.00	
				Present Qty	**50.00**	**mtr**
.00 to 200.00 Mtr	1	50.00			50.00	
				Present Qty	**50.00**	**mtr**
.00 to 250.00 Mtr	1	50.00			50.00	
298.7M		48.7M		**Present Qty**	**50.00**	**mtr**
.00 to ~~300.00~~ Mtr	1	50.00			~~50.00~~	
				Present Qty	**50.00**	**mtr**

48.7M

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer
Project division,Dasrahalli
BBMP Bangalore

Scanned by CamScanner

Name of Work:Development of Burial Ground Ward No-13, C Category Part-1

Detailed Measurements

easurement recorded on: 10-04-2018

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
Supplying and delivery at site brand new star / Essen/ Lotus/Sun-shines/Adarsh/ GK Controls best indigenous make combined energy meter - cum- control panel board unit of size 600x450 x200 mm minimum mechanically strong vermin and water proof. The unit shall have two detachable doors suitable for operation on 3 ph, 50Hz, 380/440 volts, A.C supply with spring loaded latch, locking device with a key ribs should be provided inside the door, canopy apron and louvers ventilators shall be provided. the combined energy meter cum- control panel board unit suitable for operation. The panel board shall be fabricated on single unit in the above components for suitable pumpset. 15HP to 30 HP Star Delta Starter SERDED Rate (P.No. 44, I. No. 6.2.3, KPWD Electrical SR 2014-15)						
For Borewell						
Burial Ground,Hesaraghattamain Road Near sattva Apartement						
	1				1.00	
				Present Qty	**1.00**	**No**

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

Scanned by CamScanner

Name of Work:Development of Burial Ground Ward No-13, C Category Part-1

Detailed Measurements

measurement recorded on: 24-04-2018

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. specification. No. KBS						
Burial Ground,Hesaraghattamain Road Near sattva Apartement						
East Side	1	3.78	2.10	0.30	2.38	
	1	10.00	2.10	0.30	6.30	
	1	9.98	2.10	0.30	6.29	
	1	9.98	2.10	0.30	6.29	
	1	9.97	2.10	0.30	6.28	
	1	9.97	2.10	0.30	6.28	
	1	9.98	2.10	0.30	6.29	
	1	9.97	2.10	0.30	6.28	
West Side	1	7.10	2.10	0.30	4.47	
	1	9.95	2.10	0.30	6.27	
	1	9.94	2.10	0.30	6.26	
	1	9.98	2.10	0.30	6.29	
	1	9.93	2.10	0.30	6.26	
	1	9.89	2.10	0.30	6.23	
	1	9.99	2.10	0.30	6.29	
	1	10.90	2.10	0.30	6.87	
South Side	1	6.55	2.10	0.30	4.13	
	1	9.90	2.10	0.30	6.24	
	1	9.12	2.10	0.30	5.75	
	1	9.42	2.10	0.30	5.93	
	1	9.72	2.10	0.30	6.12	
Watchmen Shed	1	5.40	1.20	0.20	1.30	
	1	7.20	1.20	0.20	1.73	
	2	2.90	1.20	0.20	1.39	
	1	3.20	1.20	0.20	0.77	
				Present Qty	**128.68**	**Cum**

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

Scanned by CamScanner

Name of Work:Development of Burial Ground Ward No-13, C Category Part-1

Detailed Measurements

Measurement recorded on: 26-04-2018

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregate @ 0.892cum and fine aggregates @ 0.465cum machine mixed, machinemixed, concrete laid in layers not exceeding 15 cms, thick well compacted in foundation and plinth, cost of all materials, labour HOM of machinery, curing complete as per specifications.						
Burial Ground,Hesaraghattamain Road Near sattva Apartement						
East Side	1	3.78	2.10	0.15	1.19	
	1	10.00	2.10	0.20	4.20	
	1	9.98	2.10	0.15	3.14	
	1	9.98	2.10	0.15	3.14	
	1	9.97	2.10	0.15	3.14	
	1	9.97	2.10	0.15	3.14	
	1	9.98	2.10	0.15	3.14	
	1	9.97	2.10	0.15	3.14	
West Side	1	7.10	2.10	0.15	2.24	
	1	9.95	2.10	0.15	3.13	
	1	9.94	2.10	0.15	3.13	
	1	9.98	2.10	0.15	3.14	
	1	9.93	2.10	0.15	3.13	
	1	9.89	2.10	0.15	3.12	
	1	9.99	2.10	0.15	3.15	
	1	10.90	2.10	0.15	3.43	
South Side	1	6.55	2.10	0.15	2.06	
	1	9.90	2.10	0.15	3.12	
	1	9.12	2.10	0.15	2.87	
	1	9.42	2.10	0.15	2.97	
	1	9.72	2.10	0.15	3.06	
For Gate Coloumn	2	2.00	2.00	0.20	1.60	
For CC Drain Hesaraghatta Main Road	1	30.00	1.65	0.15	7.43	
	1	30.00	1.65	0.15	7.43	
	1	18.00	1.65	0.15	4.46	
Watchmen Shed	1	5.40	1.20	0.15	0.97	
	1	7.20	1.20	0.15	1.30	
	2	2.90	1.20	0.15	1.04	
	1	3.20	1.20	0.15	0.58	
r Entance of the Burial Ground	1	0.50	(1.3+7.15)/2	0.15	0.32	
	1	9.00	(7.15+9.6)/2	0.15	11.31	
	1	5.55	(9.6+8.78)/2	0.15	7.65	
	1	4.30	3.45	0.15	2.23	

Scanned by CamScanner

Name of Work:Development of Burial Ground Ward No-13, C Category Part-1

Detailed Measurements

easurement recorded on: 11-06-2018

em lo	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
2	Providing and constructing **granite / trap / basalt size stone masonry** in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.						
	Burial Ground,Hesaraghattamain Road Near sattva Apartement						
	Compound Wall West Side	1	7.10	0.40	1.80	5.11	
		1	9.95	0.40	1.85	7.36	
		1	9.94	0.40	1.85	7.36	
		1	9.98	0.40	1.80	7.19	
		1	9.93	0.40	1.80	7.15	
		1	9.89	0.40	1.80	7.12	
		1	9.99	0.40	1.80	7.19	
		1	10.90	0.40	1.80	7.85	
		10	0.40	0.60	0.60	1.44	
					Present Qty	**57.77**	**Cum**

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

Scanned by CamScanner

...me of Work:Development of Burial Ground Ward No-13, C Category Part-1

...surement recorded on: 23-08-2018

Detailed Measurements

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
...bricating, providing and erecting in poiston of M S Ornamental security Grill Gate ...without hot dip using 75 x 12mm M S Flat for alround frame work with verticals at the ...entre and horizontal centere support M S Square of 20 x20 mm of different heights as ...shown in the drawing are to be fixed at 16 cms C/C for suqare bars of full height and at ...cms C / C for bottom rods providg ornamental C I Designers at the botom and C I ...ums inthe midle and top. The entire frame work is to be fixed by means of expansion ...olts to the brick pillars with necesary drillling holes. the work includes providng two ...ats of enamel painting over one coatr of red lead ready mix primer coat etc complete ...st of all labour, painting, erection charges using hoist pulleycranes with all lead and ...g, loading, transporting and unloading using hoist pulley cranes, scaffolding charges ...d all other incidental charges required for successful completion fo the work as per ...pecification and drawings						
...rial Ground,Hesaraghattamain Road Near sattva Apartement						
...r burial ground Entrance Gate						
	1	5.30		2.50	13.25	
...qm =75kgs					993.75	
				Present Qty	**993.75**	**Sqm**

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

Scanned by CamScanner

Name of Work:Development of Burial Ground Ward No-13, C Category Part-1

Detailed Measurements

Measurement recorded on: 05-09-2018

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density)						
Burial Ground,Hesaraghattamain Road Near sattva Apartement						
East Side	1	3.78	2.10	0.45	3.57	
	1	10.00	2.10	0.45	9.45	
	1	9.98	2.10	0.45	9.43	
	1	9.98	2.10	0.45	9.43	
	1	9.97	2.10	0.45	9.42	
	1	9.97	2.10	0.45	9.42	
	1	9.98	2.10	0.45	9.43	
	1	9.97	2.10	0.45	9.42	
West Side	1	7.10	2.10	0.45	6.71	
	1	9.95	2.10	0.45	9.40	
	1	9.94	2.10	0.45	9.39	
	1	9.98	2.10	0.45	9.43	
	1	9.93	2.10	0.45	9.38	
	1	9.89	2.10	0.45	9.35	
	1	9.99	2.10	0.45	9.44	
	1	10.90	2.10	0.60	13.73	
South Side	1	6.55	2.10	0.45	6.19	
	1	9.90	2.10	0.50	10.40	
	1	9.12	2.10	0.50	9.58	
	1	9.42	2.10	0.50	9.89	
	1	9.72	2.10	0.50	10.21	
				Present Qty	**192.68**	**Cum**

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

Scanned by CamScanner